



WATERFORD UTILITY COMMISSION

DATE: December 9, 2025

PLACE: 1000 Hartford Turnpike

PRESIDING: Chairman Ken Kirkman

MEMBERS PRESENT: Ryan Boyle and Ray Valentini

ABSENT MEMBERS: Jerry Porter

ALSO PRESENT: Attorney Nicholas Kepple, Legal Counsel

Staff: Jill Stevens, Director of Utilities
Shawn Matthews, Assistant Director of Utilities
Amy Windle, Office Coordinator/Recording Secretary

Chairman Kirkman called the meeting to order at 6:01 pm

CITIZEN SESSION-

None

SECRETARY'S REPORT

MOTION Made by Mr. Valentini to approve the Minutes of November 12, 2025, Mr. Boyle seconded.

VOTE The motion passed unanimously.

BILLING ADJUSTMENTS

The Commission reviewed the November adjustments. The adjustment report will be kept in the office for review.

EXPENDITURES

MOTION Made by Mr. Valentini to approve the November 2025 bill list, Mr. Boyle seconded.

VOTE The motion passed unanimously.

OLD BUSINESS

- Financial Report
The financials for October were reviewed.

- Collection's Report
The report was reviewed by Attorney Kepple. New files will be referred soon by our staff.
 - Director's Report
Ms. Stevens reviewed her report that provides updated information on all Utility Commission Capital and Operational projects currently funded. A copy of the Director's Report will be attached to the minutes when posted.
- Mr. Matthews reviewed the Asset Management report.
- SCWA Advisory Board
Mr. Valentini and Mr. Boyle have consented to be recommended by First Selectman Brule to serve on the Representative Advisory Board for SCWA.

NEW BUSINESS

WATER

City of New London/Veolia Report.

The Commission reviewed the report. Ms. Stevens reported that New London has hired a consultant to look at New London and Waterford's water usage. This is an attempt to find unbilled water consumption.

Water Agreement Working Group Update

Mr. Valentini gave an update on this Working Group. He reported that three firms submitted pricing and qualifications to the RFP for Engineering Services to Identify the Capital Requirements Surrounding the Potential Renewal of the Waterford/New London Interlocal Water Agreement. After interviewing all three firms, the Working Group recommended that the Commission submit a recommendation to the Board of Selectmen to award the contract to Resilient Land & Water. The Working Group felt this firm would be the best fit to meet the Town's needs on this project. Ms. Stevens and Attorney Kepple also spoke highly of the firm.

MOTION	made by Mr. Valentini to recommend that the Board of Selectmen award the contract to Resilient Land & Water for Engineering Services to Identify the Capital Requirements Surrounding the Potential Renewal of the Waterford/New London Interlocal Water Agreement and not to exceed \$110,000, seconded by Mr. Boyle
VOTED	The motion passed unanimously.

CORRESPONDENCE

PLANS REVIEW –

No plans

PERSONNEL

Sewer Tech I position is still vacant. One interview will be scheduled for an outside applicant.

OTHER

Chairman Kirkman announced the Commission new member's appointment, Beth Sabilia. She will start in January.

ADJOURNMENT

With no further business before the Commission, the meeting adjourned at 7:03 p.m.

MOTION Made by Mr. Boyle to adjourn, Mr. Valentini seconded.

VOTE The motion passed unanimously.

Respectfully submitted,

Amy Windle
Recording Secretary



WATERFORD UTILITY COMMISSION

Director's Report

December 9, 2025

This report summarizes the Commission's ongoing projects and operational activities as of 12/4/25

Current Capital and Capital Non-Recurring Funded Projects

1. Inflow and Infiltration Mitigation and Control

FY 19 Capital Non-Recurring Expenditure Fund L.I. #20531-57685

Original Appropriation: \$388,303.00 Available Balance: \$235,865.56

This is an ongoing project to identify sources of Inflow and Infiltration within the Richards Grove Sewer Basin.

Current Project Status: No change to this project this month. Waterford crew continues to install manhole dishes within the wastewater basin as time permits, flow monitoring will be conducted again after all manhole dishes have been installed to determine if surface runoff is the majority source of the inflow.

Richards Grove SSES – Wright Pierce will assist with recommendations for future flow monitoring in the spring of 2026.

Project Background: The Richards Grove Road Wastewater Basin Inflow & Infiltration (I&I) evaluation being conducted by Wright-Pierce Engineers for \$27,500.00. This project consists of conducting I&I evaluations and a Sewer System Evaluation Study (SSES). This drainage area has been identified as one of the larger contributors of I&I to our Collection System. This area possesses approximately 5 miles of 8-inch diameter gravity sewer piping and serves primarily residential users. The current flows received and conveyed by the Richards Grove Pump Station are greater than the capacity of the pump station, triggering the potential need for a capacity upgrade if the I&I sources cannot be identified and mitigated. The I&I mitigation and control program is an ongoing project. Our staff routinely conducts pipeline and manhole assessments with the use of our CCTV and Jet Rodding apparatus. Deficiencies are located, graded and catalogued based upon severity. Corrective repairs are typically conducted during springtime utilizing robotic trenchless technology.

2. Old Norwich Road Wastewater Pump Station Rehabilitation

There are two CNR designations totaling \$1,299,369 in L.I. # 20531-57816.

In addition, available ARPA funds have been increased to \$1,341,316 per finance as of June 4, 2025.

Original ARPA funds available were in the amount of \$1,020,041.

Current Project Status: The station is currently on by-pass and construction continues. Pumps and piping 95% complete. Lighting and HVAC 90% complete. Conduit and wiring and electrical switchgear still in progress.

Project Background: This project entails an upgrades needed to replace aging equipment at the Old Norwich Road pump station. The upgrades include the replacement of the three sewage pumps and associated piping and valves and the installation of a new bypass pumping connection. Comprehensive upgrades will also be performed for the electrical systems including replacement of conduit and wiring and the electrical distribution and pump control systems. The ventilation system will also be replaced. Painting and minor architectural improvements will be performed to replace the exterior doors, louvers, trim and roof. Competitive bid results for this project were received on August 10, 2023. The lowest bid received was from Holzner Construction in the amount of \$2,113,850.00 The Notice to Proceed for Holzner was executed on January 16, 2024. A Contract Administration proposal from Wright-Pierce was executed 1/19/2024 in the amount of \$55,800.00 an anticipated completion date was expected about November 2025, however the contractor has provided an updated final completion date of **2/11/2026**.

3. **Control Panel Retrofit**

FY22 Capital Improvement Fund L.I. # 33122-55894

Original Appropriation: \$30,000.00 Available Balance: \$0 – line closed

Current Project Status: No change on this project in the last 30 days, this project will resume when we move into the build phase on the SCADA project.

Project Background: This project entails replacing the existing pump control panels, which are obsolete and unsupported with current control technology. This work will ensue upon completion of upgrades currently being conducted at 10 of the lift stations, which are identified within this report and are being funded with ARPA funds.

4. **Gorman-Rupp Pump Station Controls**

This is an ARPA allocation project in the amount of \$163,750.00. L.I. # 23531-55013

Current Project Status: Work had resumed at Ridgewood Ave, unfortunately both pumps had to be replaced before the rest of the work on the dry side could be completed. The pumps were replaced on 12/3/2025, and we can now focus on installing the remaining screens and completing the electrical work.

Project History: To date Shore Road, Dock Road, Richards Grove Road, Old Barry Road, Quaker Hill Center, Oil Mill, Oswegatchie Rd and Niantic River Road stations are complete. Ridgewood Ave station, is the last station for this project and is nearly complete, all that remains is some work on the dry side in the station, this work will resume now that the safety consultant has completed his evaluations and additional gear has been procured.

Project Background: Utility Commission staff is performing the installation of equipment, conduits and wiring. A scope of services change order was executed that directs the contractor to supply 18 cellular amplifiers and associated equipment in lieu of providing broadband to 5 stations. Utility Commission staff will be installing the amplifiers during the process of the controls upgrades. This project is ongoing.

5. **Pump Station Exterior Improvements**

FY22&23 Capital Improvement Fund L.I. # 33123-55895

Original Appropriations: \$ 100,000.00 (50K ea. L.I.) Available Balance: \$16,719.48

Current Project Status: The crew continues regular exterior maintenance work at all the stations including landscape upkeep. We have identified four stations that need new roofs, and have taken precedence over a new driveway at Cross Road. Due to staffing shortages this project has been delayed until next year.

Project History: To date under these two L.I.#s, roof replacements have occurred at Shore Road, Dock Road, Bolles Ct, Waterford Village, Sea Side, Niantic River Rd, Mago Pt and Evergreen Ave stations. The exterior siding was replaced at the Waterford Village and Bolles Ct stations. Siding repairs were conducted at Stoney Brook Station. A new asphalt driveway was installed at the East Neck pump station.

6. **Contract #1 Sewer Easement Access Project**

Capital Improvement Fund L.I. # 33123-55019 & FY26 CNR L.I. # 20531-57894

Original Appropriation: \$250,000.00 & Additional Designation: FY26 CNR \$200,000

Available Balance \$341,580.88

Current Project Status: The contract was awarded to Advanced Resources for \$155,450.00, a pre-construction meeting was held with all involved stakeholders on 11/12/25 and a site walk was completed on 11/24/25, construction will begin Wednesday December 10, 2025.

Project Background: Contract #1 was the Town's very first sewer construction project, which began in 1970. This project entailed the installation of approximately 13,000 linear feet of sewer main. A Special Appropriation in the amount of \$250,000 for engineering services was appropriated for the Contract #1 Sewer Main Access project in 2023. Survey work to identify the Contract #1 easement area, manholes, intersecting property lines, and other utilities within the easement area commenced in October of 2023 and was completed in the spring of 2024. The final design package (drawings and specifications) to be used for contractor bid solicitation and construction for Phase One of the restoration project was approved by the Utility Commission at the November 2024 meeting. Phase one encompasses the southern section of the interceptor beginning at the intersection of Great Neck Road and Rope Ferry Road to the end of the interceptor at Evergreen Avenue Pump Station. Phase two which encompasses the northern section of the interceptor from Boston Post Road to Great Neck Road requires the acquisition of additional easements to gain access to the interceptor during restoration and for the Utility Commission staff in the future. Splitting the project into two Phases allows restoration work to begin while easements are procured, so that once Phase one is complete easements will be in place and Phase two can begin shortly thereafter.

7. **Plastic Water Service Line Replacement Program**

CNR Appropriation L.I. # 20531-57881

Original Appropriations: \$550,000.00 + \$181,300.00 = \$731,300.00

Additional Designations: \$200,000 total in FY24 & FY25 (\$100K each year), & \$500,000 in FY26 GFB

Available Balance: \$784,748.62

Current Project Status: In FY26 the DPW's updated paving plan has identified several roads scheduled to be repaved, within these roads lie approximately 376 water services, of those approximately 165 may need to be replaced, as the material type is unconfirmed. The WUC maintenance crew completed material type identification on DPW's FY26 paving program roads in District 3. We will be working on the roads impacted by Eversource in Quaker Hill to determine material types and plan for replacements beginning in early 2026, as we continue our goal to remain one full year ahead of DPW's paving program.

Project Background: There are approximately 7900 water services in Town, many of which are plastic and have exceeded their useful life resulting in unaccounted for water loss and degradation to the Town roads. The goal of this program is to replace the aging plastic water services with copper line prior to DPW paving the roads. Since the start of this cooperative project with DPW 806 water service lines have been investigated, of those 229 water service lines were found to be plastic and replaced totaling 5,218 linear feet. Service line replacement costs are on average \$4100 each depending upon the service line length and location, typically we are finding about 30 percent of the unconfirmed service material types are plastic and require replacement.

8. **Bartlett Corners Booster Station Decommissioning**

CNR Designation L.I. #20531-57896 Original Appropriation: \$166,950

Current Project Status: Staff is reviewing Haley Ward's task order to begin this project.

Project Background: In 2006, the Town constructed water system improvements that enhanced water pressures and fire flows to the Quaker Hill area of Waterford. Included in this project were a new 2500 gpm capacity water booster pumping station near the intersection of Old Colchester and Old Norwich Roads, and a 1.5 million gallon pre-cast, pre-stressed concrete water storage tank constructed on Rogers Hill. From 1977 up to 2006, the Bartlett Corners Hydro-pneumatic Station served a small high service area on a hill in the northeast corner of Waterford consisting of approximately 20 residential customers on Lathrop Road, Lower Bartlett Road, Upper Bartlett Road, Pepperidge Road and South Bartlett Road. Once the new Quaker Hill water system improvements were activated in 2006, the Bartlett Corners Station was inactivated however not fully decommissioned. In 2009 a decommissioning report was prepared which identified costs of \$105,000 to properly decommission the station. This project has been identified within previous CIPs. Utilizing the Engineering News Record's Construction Costs Index inflation factor of 1.59 from 11/2009 to 11/2024, the current decommissioning costs estimate is \$166,950.

9. **Water Tank Asset Management Program**

CNR Appropriation L.I. # 20531-57895 Original Designation: \$46,222

Current Project Status: The contract was signed and provided to USG Water to enroll the tank in the Asset Management program. The first visual tank inspection of the tank occurred Monday 12/1/2025.

Project Background: The Town of Waterford owns three water storage tanks, the 750,000 gallon Fargo Tank, the 300,000 gallon Vauxhall tank and the 1.25 Million gallon Rogers Hill tank. In 2024 the Fargo Road Tank refurbishment project was completed; prior to this renovation, the Fargo Road water tank had its original coat of paint, which had far exceeded its useful life expectancy by approximately 10 years. This work was necessary to preserve the Town's significant investment in its infrastructure and to extend the life of its asset. A Water Tank Management Program for these valuable assets would preserve the significant investment the Town has made in water storage tanks by guaranteeing routine inspections and maintenance of the water storage tanks does not fall behind, thus improving the reliability of the system. A sustainable water tank management solution also makes budgeting easier as initial repair costs can be spread out over a few years if necessary and all future interior and exterior renovation costs are included. Our intent is to initiate a funding schedule that would enroll the three water storage tanks in a Tank Asset Management program progressively, beginning with Fargo Road in FY26, this tank will not require any Upfront Renovation costs to enroll in the program, only annual Maintenance plan costs.

Sewer Development & Maintenance Fund Projects

10. **SCADA System Upgrade Design/Build**

L.I. # 24431-57766 Approved Task Order: \$147,600.00 + \$19,200 change order in March: \$166,800

Current Project Status:

Installation of the Utility Commission sub-panel in the Municipal Complex electrical / data closet to be complete by 12/19/2025, some equipment was delivered in advance of installation.

Project Background: The current SCADA (Supervisory Control and Data Acquisition) system has experienced multiple failures over the past several months, which has necessitated calling in the entire crew to canvas the pumps stations on at least one occasion while the system was brought back online; additionally two different software programs used to operate the system are no longer supported and the hardware has exceeded its useful life. The Commission has entered into a design-build contract with Wright Pierce, our on-call engineering firm, to replace the failing system. The new system platform will be Ignition, a software system found and piloted by one of our current Maintenance Operators and presented to the Commission over the past few years. Additionally the communication between stations

to the maintenance shop/Municipal Complex will be accomplished over a closed zero-tunnel cellular network with radio redundancy. The Commission approved the proposal from Wright-Pierce for this project in August of 2024, the cellular network work is outside of this proposal and is being handled by Utility Commission staff. An amendment was discussed at the December meeting with a representative from Wright-Pierce and involved avoiding duplicative efforts in terms of IT infrastructure/resources that the Town could provide the Commission, including options for fiber connectivity, data storage, and virtualized hosts. A final amendment to the scope of the project was received on March 26, 2025 after much discussion, an addition to the scope was made to host a documentation management portal for ease of management for all Utility Commission documentation moving forward. The total cost for the change of scope is an additional \$19,200 to their original approved task order and a timeline extension of 6-8 weeks as a result of the agreed upon scope changes. The changes to the scope will net long term savings to the Commission over the life of the SCADA system due to the elimination of the \$2,000 monthly cost for a separate fiber internet connection which over an anticipated 7 year life of the system equates to a cost savings of over \$150,000 in internet connection fees alone, amongst other reoccurring costs for data storage and back up.

11. Water and Wastewater Standards and Specifications Update

L.I. # 24431-52121 Approved Task Order: \$36,800.00

Current Project Status: A working session with Waterford and New London staff is scheduled for 12/9/25 at 11:30am to review the W-P draft standards and specifications provided. Mark ups from this meeting will be provided to W-P to incorporate in a revised draft.

Project Background: The current Water and Wastewater Standard and Specifications the Utility Commission uses are significantly outdated and require updating. This project is being cost-shared with the City of New London.

Other Utility Commission Updates

- Municipal Waterworks Meetings: a meeting is scheduled for December 18th
- Flow metering – EST came out and visited all our metering locations with Utility Commission staff. We are expecting a proposal for quarterly site visits for sensor cleaning and calibrations to be conducted by EST, along with minor equipment upgrades required to migrate all our meters to an online platform enabling direct access and report generation.

Respectfully Submitted,

Jill N. Stevens

Director of Utilities